Worcestershire Local Transport Body (WLTB)

Monday 27 November 2017
12.00 noon

Great Malvern Room, County Hall, Worcestershire County Council

WLT Members Present:

Councillor Simon Geraghty	Worcestershire County Council Leader of the Council with Responsibility for Finance
Councillor Adrian Hardman	Worcestershire County Council

Lynsey Keir — Worcestershire County Council
Transport Infrastructure Commissioning Team Leader

Justine Young — Worcestershire County Council
Business Support

	demands. The main points of the presentation were: £11.6m project outturn cost which will be using the new Term Contract to deliver. Public engagement exercise is currently underway. Potential construction starts for Pinvin in February 2019 with the link road in August 2019. Full construction completion in 2021 which fits with LEP funding timescales. Key risks include Compulsory Purchase Order of land not secured via negotiation, foundation requirements for the bridge and presence of contaminated land. £5m funding bid to Housing Infrastructure Fund has been submitted to cover the funding shortfall. Worcestershire County Council will underwrite the funding shortfall if this bid is unsuccessful Decision: Update was noted by the LTB.
6	A38 Corridor Improvement Bromsgrove – Martyn von Dahlen -Andrews (CH2M) A Presentation was given on 10 junction improvements planned for the A38 between M42 Junction 4 and the Hanbury Turn. The main points of the presentation were: Project to be funded through: o £2.7m Growth and Housing Fund o £2.3m GBSLEP bid (unsecured at present) o £7.5m WLEP o £21.1m of funding unsecured, ideally to be covered by; o Housing Infrastructure Fund application (£22.8m) Autumn 2018 Conditional Business Case and Full Business Case Summer 2019 with early 2021 construction start (dependent on funding). Currently model work is being undertaken to appreciate how best the junctions can be improved to assist traffic flow. Councillor Geraghty requested that a future session be made available to discuss the detail of the project and to discuss stakeholder management & consideration of future housing growth. Councillor Geraghty asked if there is the potential to deliver the scheme in 5 phases if funding does not come through as envisaged. It was confirmed that this was indeed the case. Decision : Update was noted by the LTB.
7	Kidderminster Rail Station – Ian Baxter (SLC) Presentation was given showing the planned improvement of the rail station at Kidderminster to provide better provision for rail users including greater facilities and providing a new gateway to the area by rail. Much improved links to bus

	services on foot, clearer pick and set down area and rationalised forecourt area. The main points of the presentation were: Project delivered by different contractors for the phases of highway works and station and forecourt improvements. £4.3m project costs. August 2018 start on site with completion April 2019. Councillor Geraghty, mindful of the concerns over current capacity constraints asked if consideration had been given to a stacked car park. Ian Baxter responded that the scheme was solely focussed on improving the station and the facilities adjacent to it. Accepting that there are car parking capacity issues, the budget did not allow for additional car parking. It was noted that West Midlands Trains plan to review car parking capacity with a view to providing an additional 100 spaces. The original scheme had planned to provide better integration with buses in the station area; however, this would have led to the loss of approximately 50 car park spaces which was unacceptable to the operator of the station. Decision : Update was noted by the LTB.
8	Worcester shire Parkway – Sam Uren (SLC) Sam Uren from SLC Rail gave an update on the new station near Norton with 500 car parking spaces, bus interchange and station facilities including a new platform accessing the Cross Country main line service. It was noted that a great deal of translocation works for protected species have been taking place to then allow access to the land to start construction. Councillor Geraghty stated the importance that good signage and promotion of the scheme was key to highlighting the progress and significance of this key infrastructure project. The status of artwork was queried. Engagement with local community is on-going to identify opportunities for artwork. Decision : Update was noted by the LTB. Action required to review how major projects are delivered and funded.

	Councillor Pollock askes what pedestrian and cycling facilities are planned for this section of the A4440. Andy Maginnis confirmed that there are two pedestrian / cycle bridges planned for this part of the Southern Link Road: •Broomhall Way Footbridge located to the west of Norton Roundabout; •Crookbarrow Way Footbridge located immediately to the west of the Battenhall Railway Bridge. Both bridges will be suitable for pedestrians, cyclists and mobility scooter users and the Crookbarrow Way Footbridge will also be suitable for horse riders. The principal South Worcester Urban Extension (SWUE) developers are required to fund the Broomhall Way Footbridge to ensure that their planned development is not "severed" from the city. Funding for the bridge will not be available until both developers have planning permission secured. The bridge will require planning permission. The Crookbarrow Way Footbridge is already designed and has planning permission. Sequentially it will follow, although not immediately, the construction of the Battenhall Railway Bridge extension which is scheduled for the end of May 2018. Decision: Update was noted by the LTB.
10	br