Worcestershire Local Transport Body

Annex C (to Appendix A): WLTB Conditional Approval Business Case Pro-Forma for Major Schemes

Note

Major Local Transport Schemes are those with a cost of £5m or greater.

For these schemes there are three stages of assessment:-

1. Outline Business Case (to determine whether the scheme is a candidate for funding)
2. Conditional Approval Business Case – the key decision to confirm that the business case for the scheme is sound and to confirm the principle that it will be funded.
3. Final Approval – once procedures and procurement have been completed.

This pro-forma is to be used for the Conditional Approval business case.

For some major schemes, which are to be delivered in separate phases, the Conditional Approval will deal with the Business Case for the whole scheme, and there will then be separate Final Approval submissions for each phase.

June 2017

STRATEGIC CASE

Scheme Name

Pershore

Transport problems and issues

Within the study area there are a number of transport problems and issues which are preventing policies and priorities from being achieved. These are highlighted in the table below.

Poor access to the Keytec employment area	LTP4 – as above. SWDP – allocates land for an expansion of Keytec via policy SWDP 47/2. Keytec is recognised as an important concentration of higher value and higher skilled jobs	Existing access routes are circuitous and not suited to carrying heavy vehicles. All are envisaged to be at or close to capacity by 2030. If this employment location is to reach its full potential, improved access is critical.

Pressure for development, via SWDP allocations/need to facilitate growth

674 homes within the urban extension allocation are consented. This means that traffic flows will increase as the development is.built ou-3.3(e),5(i) i nu-3.3gd ace a Tc 7.133-1 a –c 7.133-1 aceveo l9(v)-0..8(pm)-3TD [(c)w8.783

Option 4- Traffic Signals: Introduce a crossroads to allow concurrent

Scenarios/packages considered

	Pinvin	Station Road/Wyre Road	Northern Link Road
Scenario 1	Option 1	Option 1	Option 1
Scenario 2	Option 1	Option 2	Option 1
Scenario 3	Option 3	Option 1	Option 1
Scenario 4	Option 3	Option 2	Option 1

Within the OAR these four scenarios are considered in terms how they perform in terms of:

- Traffic modelling
- Achievement of the overall scheme objectives
- Practicality of delivery
- Environment.

The table below summarises the results of the in combination assessments. The assessment process is described in detail in the OAR contained in Appendix 4.

Performance of scenarios in relation to assessment criteria

Category	Best	Next Best	Worst
Traffic modelling and economics	Scenario 4	Scenario 2 or 3	Scenario 1
Environmental impacts	No significant differences between Scenarios.		
Deliverability of scheme (including scheme cost)	Scenario 1	Scenario 2 or 3	Scenario 4
Scheme Objectives	Scenario 3 or 4	Scenario 1 or 2	

The best performing scenario is Scenario 4, though it is the most challenging to deliver (these delivery challenges are considered in the QRA within Appendix H). Hence, Scenario 4 is recommended as the Preferred Strategy and hence the schemes that comprise Scenario 4 are recommended as the Preferred Schemes

Predicted Impacts and how these support policy

The table below notes the predicted impact of the package schemes and how they support key policy, strategic ambitions and identified priority issues.

Impact and relationship to policy and priorities

Impact	How this supports key policy, strategy or priorities
Congestion relief Reduced queue lengths and delays at Pinvin Crossroads. More reliable journey times at Pinvin Crossroads. Transfer of traffic from the B4084 to the A44, helping to reinforce the role of the A44 as the strategic route.	By addressing a recognised traffic congestion issue, th

Reduced impact of HGV on local roads Reduction in numbers of HGVs using the A4104 Terrace Road and Station Road. Reduction in numbers of HGVs using B4084 High Street.	By improving the access to the Keytec Business Park, a proportion of HGV movement will be removed from sensitive and inappropriate roads. This will help to make these routes more suitable for walking and cycling, in line with LTP priorities.
Supporting growth Help to deliver 695 homes and 9.45 ha of employment as part of the SWDP Pershore Urban Extension Supporting Growth	By increasing the capacity of the highway network in th Pershore area, the ability to accommodate the growth contained in SWDP as well as address existing con gestion issues is increased.

objectives

LTP 4 objectives

Objective	Contribution of the Pershore Infrastructure Improvements Package to LTP objective
The Economic Objective: To support Worcestershire's	

employees and to encourage economic growth. Transport investment will be targeted to unlock the potential of key employment and housing development sites to support the overall growth vision. Investment will also improve external linkages (with neighbouring regions and international gateways to

future) congestion and journey time reliability	Pinvin Crossroads. Transfer of traffic from the B4084 to the A44, helping to reinforce the role of the A44 as the strategic route.	fulfils role as primary route. The reprioritisation of the signal timings is possible as an alternative nor-th

Timescale	Upon scheme opening – 2020
Indicators	Automatic Traffic Counts; Manual Traffic Counts (junctions); Journey Time Surveys
Dependencies, Risks, Constraints	See QRA, Appendix 10

Objective 2	Improve access to/from Keytec Business Park to the A
Measure of Success	Provision of an alternative route into the Business Pa from the A44, improves access, helping to address problems currently experienced by existing businesses Alternative route and more direct access will help to ensure the Business Park is an attractive location for new businesses Improved perception of Pershore as a business location
Timescale	We would expect perception of the quality of access t improve during the first year after scheme opening – 2020 - 2021
Indicators	Stakeholder feedback
Dependencies, Risks, Constraints	Network Rail approval for Northern Link Road to cross main line railway. See QRA, Appendix 10

Objective 3	Support the delivery of housing and employment growth as outlined in the SWDP, in particular the Pershore Urban Extension
Measure of Success	Help to deliver 695 homes and 9.45 ha of employmen as part of the SWDP Pershore Urban Extension Help to deliver the 9.45ha of employment allocated in the SWDP Pershore Urban Extension.
Timescale	2030 – end of the SWDP plan period.
Indicators	Manual Traffic Count (junctions); Stakeholder Feedbac Development Applications
Dependencies, Risks, Constraints	See QRA, Appendix 10

Objective 4	Improve the environment for pedestrians and cyclists the A4104 Station Road (north of Wyre Road junction)/Terrace Road through reduction in traffic and HGV traffic in particular.
Measure of Success	Reduction in numbers of HGVs using the A4104 Terra Road and Station Road. Reduction in numbers of HGVs using B4084 High Street. Transfer of traffic away from Terrace Road and Station Road (north of Wyre Road) will also benefit the expected increased numbers of pedestrians and cycli

	as a result of SWDP Pershore Urban Extension.
Timescale	Scheme opening 2020
Indicators	Automatic Traffic Counts; STATS19 Accident Data
Dependencies, Risks, Constraints	See QRAse W ns 0816 691.9b((816 691.p /CS0 cs 1 6

cyclists on the A4104 Station Road/Terrace Road	pedestrians and cyclists on the A4104 Station Road (north of Wyre Road junction)/Terrace Road through reduction in traffic and HGV traffic in particular.	healthy modes of travel. WLEP SEP identifies Station Road and Terrace Road as congested.	railway) between A44 and B4083 (Wyre Road), the existing highway network that is 'bypassed' is predicted to have a reduction in traffic, including HGV traffic. The consequence of this is a reduction in potential conflict between traffic and vulnerable road users.

The package will help deliver the Pershore Urban Extension and other local development sites, as indicated below.

Delivery of Development	Houses	Jobs / Employment Floor Space	Retail Floor Space
Development delivered / unlocked by scheme	N/A	N/A	N/A
Development that scheme would contribute to delivering	695 homes (allocation SWDP47/1)	9.45ha employment (allocation SWDP 47/2 plus Interbrook)	N/A

Constraints

The table below highlights issues identified as potential constraints. These have been proactively add in the design response, and will continue to be a focus of attention, ensuring that any risks are mitigated.

Key constraints

Constraint	Issue	Design Response

Inter-dependencies

ECONOMIC CASE	
Scheme Name Pershore Infrastructure Improvements Package	Date June 2017

Economic Summary:		Value for Money Category
PV Benefits (£m)	195,751	See DfT guidance: http://assets.dft.gov.uk/publications/value-for-money-assessments-guidance/vfmguidance.pdf
PV Costs (£m)	9,785	
BCR	20	

Assessment Approach and Assumptions

Traffic Modelling

The assessment of the proposed package has been undertaken using the Pershore Highway Transport

The WoS network with committed highway schemes include the conversion of three priority junctions signalised junctions to support the new developments in their vicinity and inclusion of a Puffin crossing on

Key Risks, Sensitivities and Uncertainties

Scenario	Travel Time	VOC	Indirect Tax	Other monetised benefits	Total monetised benefits	BCR
Core Scenario	£184m	£17.91m	-£6.719m	£1.371m	£195,751m	20.00
Low Growth	£162.9m	£15.89m	-£5,961	£1,475m	£173,513	

	field margin.	
Further Comments:		

Value for Money Statement

Conclusion from value-for-money assessmeQ q 4y aelry..96 509.279 437.16 re W n BT 0 scn 11.52

FINANCIAL CASE								
Scheme Name:	Pershore Infrastructure Improvement Package			Date:	June 2017			
Summary Financials								
Overall Cost of Scheme	£11,142,699	LTB Contribution	£5,000,000	Available Budget	£6,142,697	Contingent Liabilities	£ m	
Scheme Costs								
Main Expenditure Items (include project income separately) (£m)	Previous Years	FY 15/16	FY 16/17	FY 17/18	FY 18/19	FY19/20	FY 20/21	Total
Scheme preparation costs including design and project management				£453,927	£376,223	£0	£0	£830,150
Land and compensation including Part 1 claims				£0	£174,709	£0	£224,229	£398,938
Works construction including stats costs (including risk and optimism bias)				£147,806	£965,004	£5,620,988	£2,677,277	£9,411,074
Site supervision and other external costs				£0	£25,867	£315,675	£160,994	£502,537
TOTAL COST				£601,733	£1			

Total Local Contribution (Unsecured)				£138,733		£1,328,466	£3,062,500	£4,529,699
Total LTB Requirement					£391,803	£4,608,197		£5,000,000
Anticipated Funding & Financing Arrangements								

Funding will be obtained from 5 different sources as follows:

Financial Year 2017/18

- WCC Integrated transport block allocation of £408,000;
- Wychavon DC allocation of £55,000 (for scheme development costs such as design);
- WCC borrowing (currently unsecured) of £138,733
-

Financial Year 2018/19

- Wychavon DC allocation of £150,000 (for works construction costs);
- S106 contributions from identified developments/agreements of £1,000,000 (for works construction costs

Themain risks tocost forecasts or budget, defined by having an expected value greater than £60,000 are summarised below.

Main risks to costs forecasts or budgets

Risk	Mitigation status	Calculated Risk Value
Land acquisition. Not all land obtained via negotiation requiring a CPO with a risk of Public Inquiry with associated legal costs and resulting in assumed 12-month delay to programme (includes Network Rail oversailing rights).	Optioneering has identified the preferred option and associated plots have been identified, aim to secure all land by agreement with potential parallel CPO process, engage with Network Rail with regards to oversailing rights. Potential to revise scheme design or approach to depart from standard if difficulties encountered.	Range £0-£314,000 Expected value £63,000
Network Rail approvals take longer than programmed resulting in delay to programme.	Early discussions with Network Rail to agree programme	Range £0-£214,000 Expected value £64,000
Project Sponsor/key stakeholder key decisions affect programme delivery (e.g. amendments to scheme works scope). Excludes Network Rail.	Ongoing engagement with Sponsors and Stakeholders	Range £0-£500,000 Expected value £83,000
Scheme outturn costs greater than estimated resulting in inadequate budget available (price estimati		

6.1(ge)9-0 05.3(pr)49 [(i)w 256.2 48.839 re W n BT 0.005 Tc -0.002 Tw 9.96 -0 0 9.96 303 30.5(N)-5.7(e)3.6(t)-1iv(pri (ted resul (R(9.96

		Expected value £160,000

Accounting and Budgeting Issues
Not available

COMMERCIAL CASE	
Scheme Name: Pershore Infrastructure Improvement Package	Date: June 2017

Introduction

The commercial strategy addresses the key project risks and enables the development of the projec programme whilst also ensuring an effective procurement and cost confidence. Key issues affecting the procurement strategy include the funding and its timeline, the rail interface and the multi-disciplinary requirements of the project scope.

The Commercial Case for the project takes into account the resources available to The Council, the risks associated with the project and assesses the procurement routes to deliver the project in the most efficient way possible.

Capability, Skills and Evidence of Previous Project Delivery

The Council has extensive in-house strategic and technical procurement expertise and a wealth of knowledge and experience, with a proven track record of delivery, with different types of contracts.

The Council is establisiabd04.8( )]TJ -asi6TJ E(il i)1so952 49.5(ib)4.2((d04.8(u)4.2(ns)-4.952)-4.9)-6.8((u)4.

and the Worcestershire Economic Plan and work collaboratively to achieve those goals.

Design preparation and asset management including whole life costs are optimised because the contractor is able to comment and influence design at the earliest opportunity and is actively participating in finding solutions and planning the construction stage.

Having the contractor engaged early broadens the project team which in turn helps to identify and manage risks early in the project resulting in improved cost certainty for the latter construction phases.

Option 2 - Design and Build Two-Stage

The Early Contractor Involvement (ECI) two-stage procurement approach also complements the Council's strategic approach to commissioning however it is may require higher levels of management and administration to fully realise the benefits. The output of the SWOT analysis informs that ECI maximises on The Council's strengths and procurement opportunities and the two stages offer an alternative method of managing the project costs through its funding profile and the budget constraints.

It will be essential to include incentives to optimise the price for stage two during stage one along with mechanisms to share the benefits of ECI and innovation during project development and design. For this route to operate successfully, it is imperative that The Council:

- Includes programme and work-scope requirements for the second stage within the Stage 1 tender;
- Requires agreement on the Stage 2 conditions of contract as part of the Stage 1 tender;
- Provides clarity for the parties' respective rights and obligations upon conclusion of Stage 1, if either Party does not wish to proceed to Stage 2;
- Maintains competitive tension within the tender procedure by:
    - Evaluating change to the Stage 2 price using the competitive pricing information submitted pursuant to Stage 1;
    - Allowing the Contractor to share savings between the tendered price for stage 2 and the fixed stage 2 price; and
    -

Risk Allocation and Transfer

Summarise how risk is transferred as part of contracting process.

MANAGEMENT CASE	
Scheme name: Pershore Infrastructure Improvement Package	Date: June 2017
Introduction	

A comprehensive set of Preliminary Options Reports (PORs) have been produced to document the optior
available for each of the three interventions. These reports consider, amongst other things, the constraints

Programme or Project Dependencies

The table below highlights the dependencies and their significance.

Requirement for planning permission

The Northern Link Road requires planning consent, which will include a full EIA. Also, the planning application will, through the Transport Assessment, will consider the interaction of all three elements of the package

Ecological Mitigation

As stated above the Northern Link Road requires a full EIA due to the need to translocate an ‘exceptional’ population of slowworms. Until such time that WCC can demonstrate the availability of a suitable receptor site for these reptiles the scheme cannot secure planning permission. A reptile mitigation strategy is under development in partnership with WCC to identify and assess a suitable receptor site.

Network Rail easement

As the link road crosses the railway line, this will require an easement from Network Rail.

Arrangements for working adjacent and above the line.

Land ownership

Option 1 for the Northern Link Road utilises land that is under agreement, ownership, or control by Worcestershire County Council with t is Laed A r(i)-5.2(s)-9.8(u)-3(A)-9..9(d)-0.Td [-3(A)-9.3(r(( )Tj EMC /P <

permission and EIA A suitable receptor site	the programme	and therefore wider schemecannot be constructed without planning consent	programme.

Specific attention has been given to governance, to provide a clearly defined structure for the role o Cabinet, Project Board, Project Manager and Project Team. The table below gives an overview of the overall structure. Worcestershire County Council's Cabinet has ultimate authority for the project. The Cabinet meets on a monthly basis.

Key Project Members

Member	Key Roles and Responsibilities	Resourced
Cabinet	Overall responsibility	Yes
Project Board	Design and financial approval	Yes
WCC	Project Management	Yes
CH2M	Design and scheme development partner including CDM Principal Designer	Yes
Place Partnership	Land Agent	Yes
Contractor	Design and construction	No, planned for January 2018

The package is overseen by a Project Board and their role is one of governance, accountability and decision making. Members of the project board have been involved in key elements of the project to date, including the risk workshop and preparation of the QRA.

The Project Board meet at key milestones throughout the life of the project to ensure Project Assurance objectives are met. The Project Board will also specifically meet at key milestones during the project, tying in with their role in procurement, design and financial approval in the next stages of the project.

Project Board Membership

Member	Organisation/Position	Role
Nigel Hudson	WCC/Head of Strategic Infrastructure and Economy	Member/Senior Responsible Officer
Andy Baker	WCC/ Transport Planning & Commissioning Manager	Member/Responsible Officer
Karen Hanchett	WCC/ Development Control Manager	Member
Abhi Bhasin	WCC/Senior Transport Planner	Member /Work Package Owner
Steph Walton	WCC/Infrastructure Procurement Manager	Member/Work Package Owner
Phil Merrick	Wychavon District Council/Head of Economy	Member
Ian Edwards	WLEP/WLTB Member	Member
Mark Mills	WCC/Contracts Project Manager	Member/ Project Commissioner
Chris Beattie	CH2M/Project Manager	Member/ Project Manager

The Senior Responsible Officer is Nigel Hudson. The role of this SRO is to lead the management and delivery teams and provide the interface with the executive team. In this instance, the Senior Responsible Officer is required to:

- Report to and receive feedback from the Project Board;
- Ensure the appropriate resources, project management and technical expertise are in place for the project;

10	052	Cost of valid Part 1 claims exceeding expected total resulting in additional co to WCC.

Project Plan

The Project Plan is included as Appendix 14. Key milestones are summarised below.

Project Programme

Milestone	Target date
Conditional Approval	July 2017
Full Approval	August 2018
Employer's Detailed design	August 2017 to December 2017

receiving the highest number of comments or suggestions to date (as part of a consultation exercise running from April to August 2017). Common comments relate to:

Rail, as highlighted below.

Key Issues for Implementation

Timely possession of land to effect ecological mitigation within slowworm active season (typically March to October). It will be desirable to implement

Development Applications	Worcestershire Development Plan, notable housing and

Position:	

CONTACT DETAILS FOR FURTHER ENQUIRIES	
Lead Contact: Position: Tel: E-mail:	
Alternative Contact: Position: Tel: E-mail:	